



AECOM  
1360 Peachtree St.  
Suite 500  
Atlanta, GA 30309

Phone 404.965.9600  
Fax 404.965.9605

Ms. Addie Walker  
South Carolina Department of Health and Environmental Control  
2600 Bull Street  
Columbia, SC 29201

April 2, 2014

Dear Ms. Walker,

**Subject: Update on Schedule for Performance Monitoring Wells and Injection  
Auriga, Spartanburg Facility  
BoW Site ID# 00225, VCC 13-5841-RP  
AECOM Project No. 60280417**

The purpose of this letter is to provide an update regarding progress of the chloroform remediation activities.

We expect to complete installation and development of the performance monitoring wells during the week of March 31. Baseline groundwater sample collection began on March 31. Sample collection will be completed by April 7.

The first delivery of sodium lactate is scheduled for the week of April 14. We plan to begin injection activities in the DMT area approximately Monday April 21. The final schedule with the driller is not complete and injection could be delayed slightly. The second shipment of lactate will be scheduled based on progress. Injection activities at 600 Bruckner Road will follow shortly after completion of DMT injection.

We will provide a report of baseline sample results within 30 days of the receipt of data from the laboratory, as required by the well construction permit. Well completion details will be included in this report.

If you have questions, please contact us at 404.965.9600.

Sincerely,

Bryon Dahlgren, PE  
Project Manager

Everett W. Glover, Jr., PE  
Senior Program Manager