

Submittal Date – July 29, 2020

Congaree River Project

Stakeholder-Developed Modified Removal Action (MRA)

Weekly Status Report for Week Ending July 24, 2020

- July 20, 2020 DESC forwarded a copy of the weekly report for the week ending July 10, 2020 to the USACE. USACE acknowledged receipt.
- July 20, 2020 DESC held a conference call with the USACE regarding initiating work on revising the Memorandum of Agreement (MOA) between the USACE, SHPO and DESC to address the historical artifacts issue. On July 22, 2020, DESC provided to the USACE two Adobe files of previously utilized MOAs, to help facilitate the Corps efforts.
- July 20, 2020 DESC met with representatives of the City Club Condominiums (CCC), the property management company for City Clubs and a representative from the Midlands Girl Scouts of America (that occupy a building along Senate Street adjacent to the CCC). DESC provided a status update for the project. The attendees expressed concerns with road stability due to truck traffic and potential adverse impacts on existing buildings.
- July 21, 2020 DESC's consultants updated the USGS river gage tracking data thru mid-July 2020.
- July 21, 2020 DESC's consultants completed the draft *Cofferdam Inspection and Maintenance Plan* that will be included as part of Attachment C in the USACE permit application submittal.
- July 21, 2020 DESC responded to a follow-up email from a CCC member and confirmed the use of both Senate and Gist Street for access, subject to City and/or Department of Transportation approval.
- July 22, 2020 As a contingency, DESC instructed its' engineers to proceed with the preliminary engineering and computer modeling work required to evaluate the hydraulic and hydrogeologic impacts of a proposed Culvert-Crossing over Tributary #2 also referred to as "Kinsler Creek".
- July 23, 2020 DESC requested an update from SCDHEC on the status of re-establishing the funding mechanism between SCDHEC and the USACE so that DESC can communicate directly with the appropriate UXO personnel. DESC also advised SCDHEC that the previously approved UXO plans will be provided in the permit application submittal due by September 30, 2020. The UXO plans will be updated at a later date.
- July 23, 2020 SCDHEC provided the Weekly Progress Report for the week ending July 17 to the various Stakeholders.
- July 23, 2020 DESC forwarded the Weekly Progress Report to the USACE. The USACE acknowledged receipt.
- July 24, 2020 DESC submitted a *List of Attachments* to SCDHEC for review/comment/approval. [DESC's consultants continued to work on various details within the attachments and it

is envisioned, that the *List of Attachments*, once approved, will be used to track progress for each attachment in the list].

Construction Season (May 1 – Oct 31) – Updated Monthly

May 1 – May 31 13 days WSE above cofferdam height (10.27)
 9 days WSE above safe working height (7.0)
 22 days of no work in the river due to high water in May 2020

June 1 – June 30 0 days WSE above cofferdam height (10.27)
 6 days WSE above safe working height (7.0)
 6 days of no work in the river due to high water in June 2020

WSE – Water Surface Elevation at nearby Congaree River Gage Location