

Submittal Date – July 22, 2020

Congaree River Project

Stakeholder-Developed Modified Removal Action (MRA)

Weekly Status Report for Week Ending July 17, 2020

July 13, 2020 DESC forwarded a copy of the weekly report for the week ending July 3, 2020 to the USACE. USACE acknowledged receipt.

July 16, 2020 DESC's consultants provided final review comments to WSP, regarding the cofferdam design permit drawings.

July 17, 2020 SCDHEC provided the weekly progress report for the week ending July 10 to the stakeholders.

Construction Season (May 1 – Oct 31) – Updated Monthly

May 1 – May 31 13 days WSE above cofferdam height (10.27)
 9 days WSE above safe working height (7.0)
 22 days of no work in the river due to high water in May 2020

June 1 – June 30 0 days WSE above cofferdam height (10.27)
 6 days WSE above safe working height (7.0)
 6 days of no work in the river due to high water in June 2020

WSE – Water Surface Elevation at nearby Congaree River Gage Location