

Submittal Date – August 5th, 2020

Congaree River Project

Stakeholder-Developed Modified Removal Action (MRA)

Weekly Status Report for Week Ending July 31, 2020

- July 28, 2020 DESC completed the routine Congaree River and Culvert Outfall Area inspections.
- July 30, 2020 DESC submitted the Congaree River - Surface Water Assessment Report for the June 2020 sampling event to SCDHEC.
- July 30, 2020 DESC's consultants completed the draft submittals for Attachments D, E and F to be included in the USACE permit application submittal.
- July 31, 2020 DESC's consultants and engineers developed preliminary information to define a scope to evaluate the current condition of Senate and Gist Streets and their ability to handle the anticipated truck traffic and also to develop a program to evaluate and monitor the structural integrity of adjacent buildings.
- July 31, 2020 DESC's consultants continued to work on various components within Attachment C – Project Description of the permit submittal; drafts of Appendix A - SCDHEC Correspondence; Appendix B – Cofferdam Inspection & Monitoring Plan; & Appendix C – Site Operations Plan have been completed. Attachment C Appendices remaining to be completed include Appendix D - Water Management Plan and Total Suspended Solids (TSS Monitoring Plan).
- July 31, 2020 SCDHEC provided approval to the June 2020 – Surface Water Assessment Report for the Congaree River Site.

Construction Season (May 1 – Oct 31) – Updated Monthly

- May 1 – May 31 13 days WSE above cofferdam height (10.27)
 9 days WSE above safe working height (7.0)
 22 days of no work in the river due to high water in May 2020
- June 1 – June 30 0 days WSE above cofferdam height (10.27)
 6 days WSE above safe working height (7.0)
 6 days of no work in the river due to high water in June 2020

WSE – Water Surface Elevation at nearby Congaree River Gage Location