

## Summary of Slug Test Underground Storage Tank Management Division

Site Data			
JST Permit #: Co		County:	
Facility Name:	Date Performed:		
Slug Data			
See Appendix Table [water level logs, etc. (complete as appropriate	e)].	for a lis	t of all data measurements.
Water Level Recovery Data was measured by [Hermit Data Logger, Manually with Water Level Indicator, etc. (list method)].			
Complete the following table for each well tested.			
COMPLETE A SECOND SHEET IF MORE THAN FOUR WELLS ARE TESTED			
Slug Test Conducted in Well(s) Number Time Performed (military)			
Static Water Level (feet)			
Initial Rise/Drawdown in Well (+/- feet)			
Radius of Well Casing (feet)			
Effective Radius of Well (feet)  Static Saturated Aquifer Thickness (feet)			
Length of Well Screen (feet)			
Longui oi vvoii dordon (todt)			
Calculations			
See Appendix Table	Figure	for calcula	ations (complete as appropriate).
The method for Aquifer calculations was			(i.e. Bouwer-Rice, Cooper, etc.).
The Aquifer is □ confined □ semi-confined □ water table (check as appropriate).			
A hydraulic gradient of			
Calculated values by well were as follows:			
Slug Test Conducted in Well(s) Number			
Thickness of Aquifer (feet)			
Hydraulic Conductivity (feet/ year)			
Effective Porosity (%)			
Soil Type (i.e., silty sand, clay, etc.)			
Seepage Velocity (feet/ year)			